

WEXCON INC TENTATIVE SCHEDULE

Task Name	Duration	Start	Finish
Mobilization & Setup	1 day	Mon 6/22/26	Mon 6/22/26
Carrie Dr HDD & Structures	3 days	Tue 6/23/26	Thu 6/25/26
Kirsta Lane HDD & Structures	4 days	Mon 6/29/26	Thu 7/2/26
Colonial & Maylyn HDD & Structures	20 days	Mon 7/6/26	Thu 8/6/26
April Ln HDD & Structures	4 days	Mon 8/10/26	Thu 8/13/26
Lateral Reconnections	28 days	Mon 8/17/26	Thu 10/1/26
Surface Restoration	12 days	Mon 10/5/26	Thu 10/22/26
Manhole Rehabilitation - (TBD Upon MH Install & Testing Acceptance)	42 days	Thu 8/13/26	Mon 10/26/26